

## Voltage 3970 Inspection Checklist

### EXTERIOR CHECK

	Satisfactory	Unsatisfactory	Remarks
Perform visual inspection of exterior for damage to siding including scratches, chips	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect decals, check for tears or peeling	<input type="checkbox"/>	<input type="checkbox"/>	
Visual inspection of windows for scratches, rubber seals	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect Roof: tears in rubber, seal of roof vents, AC, satellite/any other attachments. Including slides	<input type="checkbox"/>	<input type="checkbox"/>	
Perform visual inspection of under belly- sealing, screws or fasteners, sagging	<input type="checkbox"/>	<input type="checkbox"/>	
Perform visual inspection of bottom of slides for damage, wear marks, rollers and any lubrication if required.	<input type="checkbox"/>	<input type="checkbox"/>	
Witness Hydraulic lines tested for leaks (pneumatic test)	<input type="checkbox"/>	<input type="checkbox"/>	
Verify winter hydraulic oil is in system	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect Hydraulic landing gear for oil seal leaks or damage (after/durning lowered and raised)	<input type="checkbox"/>	<input type="checkbox"/>	
Verify landing gear operational	<input type="checkbox"/>	<input type="checkbox"/>	
Verify all slide valves and connections are operational	<input type="checkbox"/>	<input type="checkbox"/>	
Water lines tested for leaks including "Sanitation Flush system"	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect Slide outs guide rails are in good condition and aligned.	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect Slide outs operate properly in/out.	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect Slide out seals are in good condition and seals when in.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify all exterior doors - latches, locks, hinges, seals	<input type="checkbox"/>	<input type="checkbox"/>	
Verify Rear ramp door - hinges, springs, guard rails - lubricated if needed	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect and verify Roof Ladder - attach and remove to verify fit	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect and verify awning operations, check for tears, marks	<input type="checkbox"/>	<input type="checkbox"/>	
Verify Exterior lights - under awnings lights, security lights, curb side lights, road side lights, front lights, rear lights	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect and Verify Exterior camera working from tow vehicle, sealed from leaks	<input type="checkbox"/>	<input type="checkbox"/>	

### INTERIOR CHECKLIST

#### Garage

Inspect Kick plate for damage, screws checked, gaps, alignment around wall	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect Stereo, TV, operational, secured and not missing parts	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect TV cabinet - scratches, secure	<input type="checkbox"/>	<input type="checkbox"/>	

Verify Happi- jac - lower and upper bed operational, frame screws secure, lubrication if needed, mattress/cushion in place	<input type="checkbox"/>	<input type="checkbox"/>
Verify and inspect lower bed mechanisms for couch - lubrication if needed, folds open and closes	<input type="checkbox"/>	<input type="checkbox"/>
Inspect table and table legs - scratches, set up and removed to ensure correct alignment with all parts	<input type="checkbox"/>	<input type="checkbox"/>
Inspect roof vent - operational, rain sensor working (tested with water)	<input type="checkbox"/>	<input type="checkbox"/>
Inspect side vent (2) - operational, seals, seals in good condition	<input type="checkbox"/>	<input type="checkbox"/>
Inspect Carpet - rolled out to verify fit, condition, raveling edges	<input type="checkbox"/>	<input type="checkbox"/>
Verify ladder attaches correctly	<input type="checkbox"/>	<input type="checkbox"/>
Verify tie downs in floor secure/fastened	<input type="checkbox"/>	<input type="checkbox"/>
Inspect and Check rear door, window for operation and seals	<input type="checkbox"/>	<input type="checkbox"/>
Verify AC is operational, fan, cooling and heat pump if equipped.	<input type="checkbox"/>	<input type="checkbox"/>
<b>Kitchen</b>		
Verify all cabinet doors working, hinges verified for tightness, handles secure (check for damage), scratches and interior finish	<input type="checkbox"/>	<input type="checkbox"/>
Verify drawers - all operational, slides in/out/locks when closed correctly, damage handles or knobs.	<input type="checkbox"/>	<input type="checkbox"/>
Verify trim around counter for slide out, verify clearance of knobs	<input type="checkbox"/>	<input type="checkbox"/>
Verify all glass in cabinet to ensure they are sealed, scratches	<input type="checkbox"/>	<input type="checkbox"/>
Inspect floor - tears in vinyl, squeak in floor,	<input type="checkbox"/>	<input type="checkbox"/>
Verify fridge works on gas, electric, 12 volt (if equipped)	<input type="checkbox"/>	<input type="checkbox"/>
Verify fridge doors latch securely	<input type="checkbox"/>	<input type="checkbox"/>
Check installation of water filter (if added)	<input type="checkbox"/>	<input type="checkbox"/>
Verify vent operational, rain sensor (test with water)	<input type="checkbox"/>	<input type="checkbox"/>
<b>Living room</b>		
Inspect Couch - verify seat heater, under lighting, scratches, tears, operational	<input type="checkbox"/>	<input type="checkbox"/>
Inspect carpet - clean, tears, raveling	<input type="checkbox"/>	<input type="checkbox"/>
Verify windows for installation issues, scratches,	<input type="checkbox"/>	<input type="checkbox"/>
Verify fire place is operational	<input type="checkbox"/>	<input type="checkbox"/>
Verify TV is secure, operational, including sound bar	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>
Verify cabinet doors working, hinges verified for tightness, handles secure (check for damage), scratches and interior finish	<input type="checkbox"/>	<input type="checkbox"/>
Verify AC is operational, fan, cooling and heat pump if equipped.	<input type="checkbox"/>	<input type="checkbox"/>

Inspect and Check walls in kitchen, living room for scratches, damage, water leaks.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify and inspect for water leaks around curb slide (test by running water around slide), check for wet carpet or other visual leaks	<input type="checkbox"/>	<input type="checkbox"/>	
Verify and inspect for water leaks around road slide (test by running water around slide), check for wet carpet or other visual leaks	<input type="checkbox"/>	<input type="checkbox"/>	
Check and verify that the couch and chair fasten together. (main galley)	<input type="checkbox"/>	<input type="checkbox"/>	The chair is on cosaters (wheels) and does not fasten to the couch. Remove coasters, then the chair fram is .750" off the floor. Dutchmen didn't allow for hight of slide
Central Vacuum			
<b>Hallway</b>			
Inspect carpet, clean, scratches, raveling, tight	<input type="checkbox"/>	<input type="checkbox"/>	
Verify control panel for operation	<input type="checkbox"/>	<input type="checkbox"/>	
Verify control panel door for latching, glass secure, scratches	<input type="checkbox"/>	<input type="checkbox"/>	
Verify antenna raises, turns and lowers	<input type="checkbox"/>	<input type="checkbox"/>	
Verify AC control panel and generator panel for operational	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Bathroom</b>			
Verify sink bowl for damage, secure, faucet working, leaks	<input type="checkbox"/>	<input type="checkbox"/>	
Verify cabinets for scratches, hinges, handles, knobs for tightness	<input type="checkbox"/>	<input type="checkbox"/>	
Vanity mirror - hinges, scratches, secure	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect bathtub for damage, scratches, operational, draining, water leaks, cracks	<input type="checkbox"/>	<input type="checkbox"/>	
Verify shower curtain bow rod installed correctly	<input type="checkbox"/>	<input type="checkbox"/>	
Verify vent fan is in working order and vent seals	<input type="checkbox"/>	<input type="checkbox"/>	
Verify toilet works, verify leaks and toilet seal	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Bedroom</b>			
Inspect carpet for damage, raveling, tight	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect under bed for dampness, water, mold	<input type="checkbox"/>	<input type="checkbox"/>	
Verify lifting of bed works correctly, hinges are secure	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect dresser drawers for operations, locking, scratches, finish	<input type="checkbox"/>	<input type="checkbox"/>	
Inspect bed side tables for scratches, knobs/handles secure, wetness	<input type="checkbox"/>	<input type="checkbox"/>	
Verify slide for seal, leaks (test with water) including windows	<input type="checkbox"/>	<input type="checkbox"/>	
Verify installation of Washer/Dryer installation. Check for water connection leaks (Hot & Cold water)	<input type="checkbox"/>	<input type="checkbox"/>	

Inspect closet for leaks, wet carpet, door operation, knobs/handles, hinges	<input type="checkbox"/>	<input type="checkbox"/>
Verify AC is operational, fan, cooling and heat pump if equipped	<input type="checkbox"/>	<input type="checkbox"/>
Verify roof vent - operational, rain sensor working (tested with water). (if equipped)	<input type="checkbox"/>	<input type="checkbox"/>
<b>NOTE: All windows and roof equipment will be checked for water leaks by running water over unit.</b>		
Approximate time for test could be up to 1 hour.		
Perform visual inspection after 1 hour of all windows, carpets, roof equipment. This is to allow for soak time.		
No insulation on drain linse under RV. Required if living or using during winter		
Open storage compartment and remove carpted panal to verify leaks or dripps. This includes water pump.		